

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX – SPSR Nellore District - Package No. AP IX LB02 -
"Construction of two Bridges on the road from A.N Road to Nagulapadu at
KM 2/2 to 2/4 & KM 5/8 to 6/0 in SPSR Nellore" – Granting of Post facto
Extension of Agreement Time upto 30.11.2012 for a period of 193 days
without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2262

Dated: 14-12-2012.

Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept, dated.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.DEEIV/W4/PMGSY
Ph-IX/AP IX LB02/2010, dated 22-11-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post Facto EOAT upto 30-11-2012 for a period of 193 days without penalty in respect of the work "Construction of two Bridges on the road from A.N Road to Nagulapadu at KM 2/2 to 2/4 & KM 5/8 to 6/0 in SPSR Nellore" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to approval of designs and ceasing of sand quarry.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer, (PR), SPSR Nellore District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).
Sc/Sf.

//FORWARDED BY ORDER//

SECTION OFFICER.